

# SOUTH SALT LAKE HOMELESS RESOURCE CENTER

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	er																												
							November	December	January	February	March	April	May	June																					
1		<b>SOUTH SALT LAKE HOMELESS RESOURCE CENTER</b>	<b>80 days</b>	<b>Thu 1/10/19</b>	<b>Wed 5/1/19</b>		11/11	11/18	11/25	12/2	12/9	12/16	12/23	12/30	1/6	1/13	1/20	1/27	2/3	2/10	2/17	2/24	3/3	3/10	3/17	3/24	3/31	4/7	4/14	4/21	4/28	5/5	5/12	5/19	5/26
2		<b>Preconstruction</b>	<b>24 days</b>	<b>Thu 1/10/19</b>	<b>Tue 2/12/19</b>																														
3		Drawings Sent out	0 days	Thu 1/10/19	Thu 1/10/19																														
5		Bidding Phase	23 days	Thu 1/10/19	Mon 2/11/19	3																													
4		Pre Bid Meeting	0 days	Mon 2/4/19	Mon 2/4/19	3FS+18 days																													
6		Bids Due	0 days	Mon 2/11/19	Mon 2/11/19	5																													
7		Notice to Proceed	0 days	Tue 2/12/19	Tue 2/12/19	5FS+1 day																													
8		<b>Construction</b>	<b>51 days</b>	<b>Wed 2/20/19</b>	<b>Wed 5/1/19</b>																														
9		Mobilize	1 day	Wed 2/20/19	Wed 2/20/19	7FS+5 days																													
10		SWPPP	1 day	Thu 2/21/19	Thu 2/21/19	9																													
11		Survey & Layout	2 days	Thu 2/21/19	Fri 2/22/19	9																													
12		Excavate Footings	3 days	Fri 2/22/19	Tue 2/26/19	11SS+1 day																													
14		Underground Electrical	1 wk	Fri 2/22/19	Thu 2/28/19	12SS																													
13		Form & Pour Footings	10 days	Tue 2/26/19	Mon 3/11/19	12FS-1 day																													
15		Masonry Site Walls	21 days	Fri 3/8/19	Fri 4/5/19	13FS-2 days																													
18		Damproofing	3 days	Fri 3/22/19	Tue 3/26/19	15SS+10 days																													
16		Backfill & Compact Footings	3 days	Wed 4/3/19	Fri 4/5/19	15FF																													
17		Clean Masonry	2 days	Mon 4/8/19	Tue 4/9/19	16,15																													
19		Install Motorized Security Gates	1 wk	Mon 4/8/19	Fri 4/12/19	15,14																													
21		Irrigation	2 days	Wed 4/10/19	Thu 4/11/19	17																													
22		Patch and Repair Turf	1 day	Fri 4/12/19	Fri 4/12/19	21																													
23		Lay New Turf	2 days	Fri 4/12/19	Mon 4/15/19	21																													
20		Tie Gates into Access Control System	2 wks	Mon 4/15/19	Fri 4/26/19	19																													
24		Punch List	3 days	Mon 4/29/19	Wed 5/1/19	20																													
25		Final Completion	0 days	Wed 5/1/19	Wed 5/1/19	24																													

Project: Homeless Resource Center Date: Mon 1/21/19	Task	Project Summary	Inactive Milestone	Manual Summary Rollup	Deadline	Critical
	Split	External Tasks	Inactive Summary	Manual Summary	Critical	Critical
	Milestone	External Milestone	Manual Task	Start-only	Critical Split	Critical
	Summary	Inactive Task	Duration-only	Finish-only	Progress	Progress