

SOUTH SALT LAKE HOMELESS RESOURCE CENTER

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	December												January				February				March				April			May		
							11/11	11/18	11/25	12/2	12/9	12/16	12/23	12/30	1/6	1/13	1/20	1/27	2/3	2/10	2/17	2/24	3/3	3/10	3/17	3/24	3/31	4/7	4/14	4/21	4/28	5/5	5/12			
1		SOUTH SALT LAKE HOMELESS RESOURCE CENTER	70 days	Thu 1/10/19	Wed 4/17/19		SOUTH SALT LAKE HOMELESS RESOURCE CENTER																													
2		Preconstruction	14 days	Thu 1/10/19	Tue 1/29/19		Preconstruction																													
3		Drawings Sent out	0 days	Thu 1/10/19	Thu 1/10/19		1/10 ◆ Drawings Sent out																													
4		Pre Bid Meeting	0 days	Thu 1/17/19	Thu 1/17/19	3FS+6 days	1/17 ◆ Pre Bid Meeting																													
5		Bidding Phase	13 days	Thu 1/10/19	Mon 1/28/19	3	1/10 █ Bidding Phase																													
6		Bids Due	0 days	Mon 1/28/19	Mon 1/28/19	5	1/28 ◆ Bids Due																													
7		Notice to Proceed	0 days	Tue 1/29/19	Tue 1/29/19	5FS+1 day	1/29 ◆ Notice to Proceed																													
8		Construction	51 days	Wed 2/6/19	Wed 4/17/19		Construction																													
9		Mobilize	1 day	Wed 2/6/19	Wed 2/6/19	7FS+5 days	2/6 █ Mobilize																													
10		SWPPP	1 day	Thu 2/7/19	Thu 2/7/19	9	2/7 █ SWPPP																													
11		Survey & Layout	2 days	Thu 2/7/19	Fri 2/8/19	9	2/7 █ Survey & Layout																													
12		Excavate Footings	3 days	Fri 2/8/19	Tue 2/12/19	11SS+1 day	2/8 █ Excavate Footings																													
14		Underground Electrical	1 wk	Fri 2/8/19	Thu 2/14/19	12SS	2/8 █ Underground Electrical																													
13		Form & Pour Footings	10 days	Tue 2/12/19	Mon 2/25/19	12FS-1 day	2/12 █ Form & Pour Footings																													
15		Masonry Site Walls	21 days	Fri 2/22/19	Fri 3/22/19	13FS-2 days	2/22 █ Masonry Site Walls																													
18		Damproofing	3 days	Fri 3/8/19	Tue 3/12/19	15SS+10 days	3/8 █ Damproofing																													
16		Backfill & Compact Footings	3 days	Wed 3/20/19	Fri 3/22/19	15FF	3/20 █ Backfill & Compact Footings																													
17		Clean Masonry	2 days	Mon 3/25/19	Tue 3/26/19	16,15	3/25 █ Clean Masonry																													
19		Install Motorized Security Gates	1 wk	Mon 3/25/19	Fri 3/29/19	15,14	3/25 █ Install Motorized Security Gates																													
21		Irrigation	2 days	Wed 3/27/19	Thu 3/28/19	17	3/27 █ Irrigation																													
22		Patch and Repair Turf	1 day	Fri 3/29/19	Fri 3/29/19	21	3/29 █ Patch and Repair Turf																													
23		Lay New Turf	2 days	Fri 3/29/19	Mon 4/1/19	21	3/29 █ Lay New Turf																													
20		Tie Gates into Access Control System	2 wks	Mon 4/1/19	Fri 4/12/19	19	4/1 █ Tie Gates into Access Control System																													
24		Punch List	3 days	Mon 4/15/19	Wed 4/17/19	20	4/15 █ Punch List																													
25		Final Completion	0 days	Wed 4/17/19	Wed 4/17/19	24	4/17 ◆ Final Completion																													

Project: Homeless Resource Center Date: Wed 1/9/19	Task	█ Project Summary	█ Inactive Milestone	◆ Manual Summary Rollup	█ Deadline	█ Critical
	Split	⋯ External Tasks	█ Inactive Summary	⋯ Manual Summary	█ Critical Split	⋯ Progress
	Milestone	◆ External Milestone	◆ Manual Task	█ Start-only	█ Critical	⋯ Progress
	Summary	█ Inactive Task	█ Duration-only	█ Finish-only	█ Progress	█ Progress